

MONTHLY REPORT OF BUILDINGS AND GROUNDS
DEPARTMENT FOR THE MONTH OF JANUARY, 1955

Underpinning Program

Number of Houses U/P to December 31, 1954	314
" " " U/P Completed During January	6
	320
Number of Houses Remaining to be U/P	86
" " " in progress of U/P	7

Houses U/P During January 1955 Completed

<u>House No.</u>	<u>Improvements</u>	<u>Completed Cost</u>		<u>Totals</u>
		<u>Labor</u>	<u>Mtls.</u>	
174	U/P and Storage	\$ 799.58	\$ 444.04	\$1,243.62
317	U/P only	245.64	233.31	478.95
402	U/P only	482.24	272.22	754.46
375	U/P only	411.13	288.44	699.57
53-B	U/P only	243.37	174.65	418.02
59-B	U/P only	570.02	262.81	832.83
TOTALS		2,751.98	1,675.47	4,427.45

Houses in Progress of U/P

<u>House No.</u>	<u>Improvements</u>	<u>Cost to Date</u>		<u>Total</u>
		<u>Labor</u>	<u>Mtls.</u>	
19-B	U/P and Storage	512.70	342.96	855.66
30	U/P only	329.51	225.02	554.53
18-B	U/P and Storage	235.64	15.00	250.64
114	Storage Room, Under	16.93	20.49	37.42
408	U/P only	84.65	-	84.65
62	U/P only	152.37	-	152.37
20-B	U/P only	84.65	-	84.65
57	U/P only	101.58	-	101.58
Apt. A-6	Storage Room, Under	84.65	-	84.65
58-B	U/P for bath addition	12.75	-	12.75
TOTALS		1,615.43	603.47	2,218.90

Extra Room & Bath Additions - Completed

<u>House No.</u>	<u>Improvements</u>	<u>Chg.</u>	<u>Cost</u>		<u>Total</u>
		<u>Acct. #</u>	<u>Labor</u>	<u>Mtls.</u>	
58-B	Bath Addition	SA-1009	\$ 101.10	\$186.86	\$ 287.96
"	(Labor By Tenant)				
21-B	Bath Conversion	SA-1009	75.03	100.55	175.58
"	(Bath Tub Only)				