

INLAND STEEL COMPANY
 BUILDING & GROUNDS DEPARTMENT
Project Cost Sheet

Project No. Apt. A-8-2 Acct. No. 51-181 Sheet No. One
 Description Painting - 4 Rms + Bath - Date Started Oct. 28, 1959

Date	Materials Used	Cost Mtls.	✓	Cost Labor	✓	Total	Remarks
Oct. 28	2 gal. Everest green @ 3 ²⁵	7.90					
Oct 28	2 gal. semi gloss enamel	10.10					
Oct 28	2 gal. ceiling white	7.50					
Oct 28	1 gal. Como Blue	3.95					✓
Oct 28	1 gal. mixing white	3.95					
Oct 28	Painter 2			47.28			
Oct 29	Painter 2			47.28			
Oct 30	Painter 2			47.28			
Nov 2	1 gal. gloss enamel	5.05					
Nov 2	Painter 2			47.28			
Nov 3	1 gal. varnish	4.35					
Nov 3	Painter 1			23.64			
		42.80		212.76		# 255.56	
Reported Complete 11-30-59 Curtis							