

INLAND STEEL COMPANY
BUILDING & GROUNDS DEPARTMENT
Project Cost Sheet

Project No. Opt. A-11-2 Acct. No. 51-181 Sheet No. One
 Description Painting 4 Rm + Bath Date Started 1-2-59

Date	Materials Used	Cost Mtls.	✓	Cost Labor	✓	Total	Remarks
JAN 2	1 Gal Como Blue	3 95					
JAN 2	1 Gal Blossom Pink	3 95					
JAN 2	1 Gal Rose Tan	3 95					
JAN 2	1 Gal Ceiling white	3 95					
JAN 2	1 Gal Sandalwood	3 95					
JAN 2	Painter 1			22 84			
JAN 5	1 Gal Sandalwood	3 95					
JAN 5	1 Gal Ceiling white	3 95					
JAN 5	1 Gal # 300 gloss Enamel	5 50					
JAN 5	Painters 2			45 98			
JAN 6	1 Gal gloss Enamel	5 50					
JAN 6	Painters 2			45 98			
JAN 7	Painters 2			45 98			
JAN 8	1 Gal Varnish @ 4.40	4 40					
JAN 8	Painter 1			23 14			
		43 05		183 92		226 97	
	Reported Complete 1-27-59						
	Curtis Blair						