

INLAND STEEL COMPANY
BUILDING & GROUNDS DEPARTMENT
Project Cost Sheet

Project No. Cpt. A-13-2

Acct. No. 51-181

Sheet No. _____

Description Painting - (2 Rms + Bath)

Date Started 12-8-59

Date	Materials Used	Cost Mtls.	✓	Cost Labor	✓	Total	Remarks
Dec. 8	Flow enamel 2 gal @ 5.00	10.10					
" 8	#1011 flat wall 2 gal @ 3.85	7.70					
" 8	Ceiling white 2 gal @ 3.75	7.50					
" 8	2-1/4" tubes color @ .25	.50					
" 8	spraying comp	.80					
" 8	Painters 2			47.58			
" 9	Painters 2			47.58			
" 10	Painter 1			23.64			
" 11	Painter 1			23.64			
		\$ 26.62		142.44		\$ 169.06	

Reported Complete
12/26-59 Curtis Blain

324.31
 169.06

 493.37