

**INLAND STEEL COMPANY**  
BUILDING & GROUNDS DEPARTMENT

**Project Cost Sheet**

Project No. HOUSE # 3991

Acct. No. 51-181

Sheet No. one

Description BATH ROOM REPAIRED

Date Started 2-9-59

Date	Materials Used	Cost Mtls.	✓	Cost Labor	✓	Total	Remarks
Feb. 9	4 pcs. 2x4-16' 44' @ .14	6.16					
Feb. 9	15 ft. 6" T & G. 15' @ .13	1.95					
Feb. 9	1/3 sq shingles 1/3 sq @ 8.50	2.84					
Feb. 9	1 Bundle Red lath @ 1.38	1.38					
Feb. 9	2 lbs #16 nails @ .14	.28					
Feb. 9	2 lbs #8 nails @ .14	.28					
Feb. 9	1 lb. Roofing nails @ .21	.21					
Feb. 9	Shingles 30' @ .11	3.30					
Feb. 9	1 roll roofing @ 3.30	3.30					
Feb. 9	Fir siding 6' @ .18	1.08					
Feb. 9	6 lin ft. Crown mould @ .14	.84					
Feb. 9	Carpenters 2			45.68			
Feb 10	Red lath 3 bds @ 1.38	4.14					
Feb 10	2 pcs. 2x4-14' 20' @ .14	2.80					
Feb 10	Fir siding 80' @ .18	14.40					
Feb 10	Box nails 4# @ .14	.56					
Feb 10	545 Poplar 8' @ 22 1/2	1.80					
Feb 10	Quarter round 8' @ .04	.32					
Feb 10	Lath nail 2# @ .21	.42					
Feb 10	1 pc. 2x8-12' 10' @ .14	1.92					
Feb 10	Carpenters 2			45.68			
Feb 11	Carpenter 1			22.84			
Feb 12	6 lin ft. O.G. Base @ .12	.72					
Feb 12	6 lin ft. Base shoe @ .04	.24					
Feb 12	8 lin ft. quarter round @ .04	.32					
Feb 12	4 ft. base 545 Poplar @ 22 1/2	.90					
Feb 12	4 Boys Plaster @ 1.03	4.12					
Feb 12	Carpenter 1			22.84			
Feb 13	1 Gal Ceiling white	3.95					
Feb 13	Carpenter 1			22.84			
		58.23		159.88		218.11	
	Reported Complete 2/25/59 Curtis						